

Access Improvement Programme Status Report - March 2008

Introduction:

The Access Improvement Programme was initiated by the President in the year 2004. The project started with a scope to provide a minimum access to all islands that had no means of a proper access. This programme was implemented by the Ministry of Planning and National Development. In July 2006 the implementation was handed over to the Ministry of Construction and Public Infrastructure. The revised scope is defined such that each is to have 300 feet long quay wall with a 300 feet long, 150 to 200 feet wide and 8 feet deep harbour basin that should provide a safer anchorage for the vessels. The basin should also have a 50 feet wide access channel. Depending on the environmental conditions of specific islands, breakwaters or side quay walls would be provided to make the harbour basin safe from adverse conditions.

Summary:

No. of Islands under Access Programme Phase 1	55
No. of Islands completed before October 2006	11

No. of Islands planned for October 2006 to 2007 (Phase 1)	44
No. of Islands Completed (Stage 5):	14
No. of Islands in Contract stage (Stage 4):	20
No. of Islands in Tender / Award stage (Stage 3):	0
No. of Islands in Design / Approval stage (Stage 2):	10
No. of Islands in Funding conformation stage (Stage 1):	0
No. of Islands- target achieved by 26th March 2008:	34
Percentage of target achieved by 15th March 2008:	77.27

Project details:

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
1	Kelaa	Haa Alifu	2050	Access phase 1	GOM	MTCC	On-going; 44% of total project complete. harbour basin dredging complete.	Jul-07	
3	Dhapparu-filladhoo	Haa Alifu	958	Access phase 1	GOM		Awaiting concept approval from island.	2nd quarter 2008	
4	Thakandhoo	Haa Alifu	864	Access phase 1	GOM	RKL	Contracted to RKL group. In-survey received, finalising detail design; EIA submitted and awaiting approval	Nov-07	
5	Maarandhoo	Haa Alifu	858	Access phase 1	GOM	MTCC	Start order given	2nd quarter 2008	
7	Muraidhoo	Haa Alifu	750	Access phase 1	GOM	MTCC	Completed	Feb-07	Aug-07
8	Uligamu	Haa Alifu	453	Access phase 1	GOM	RKL	Contracted to RKL group. In-survey received, finalising detail design	1st quarter 2008	
11	Baarah	Haa Alifu	1716	Access phase 1	GOM	MTCC	Completed	-	Apr-05
17	Kumundhoo	Haa Dhaalu	1328	Access phase 1	GOM	Heavy load	Contracted to Heavy Load. Insurvey completed, EIA submitted and awaiting approval	Nov-07	
18	Neykurendhoo	Haa Dhaalu	1300	Access phase 1	GOM	MTCC	Completed	Sep-06	Oct-07
20	Naivaadhoo	Haa Dhaalu	768	Access phase 1	GOM	MTCC	35% complete.	Oct-07	1st quarter 2008
25	Finey	Haa Dhaalu	510	Access phase 1	GOM		Decided to re-assign to a private contractor due to delays of MTCC program.	2nd quarter 2008	
33	Feydhoo	Shaviyani	1104	Access phase 1	GOM	MTCC	On-going; 55% of total project complete	Apr-07	Sep-07
35	Lhaimagu	Shaviyani	741	Access phase 1	GOM	MTCC	Completed	Jun-06	Mar-07
37	Goidhoo	Shaviyani	613	Access phase 1	GOM		Decide to re-assign to private contractor, due to delays in program.	3rd quarter 2007	

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
38	Bilehffahi	Shaviyani	599	Access phase 1	GOM	Aima	Insurvey submitted with errors. In detail design process	4th quarter 2007	
39	Narudhoo	Shaviyani	491	Access phase 1	GOM	Aima	Insurvey submitted with errors. In detail design process	4th quarter 2007	
40	Feevah	Shaviyani	930	Access phase 1	GOM	MTCC	Completed	Dec-06	Jan-07
45	Maugoodhoo	Shaviyani	999	Access phase 1	GOM	MTCC	On-going (breakwater and re-dredging); 90% of total project complete	Jan-07	Aug-07
48	Miladhoo	Noonu	1337	Access phase 1	GOM	MTCC	On-going; 95% of total project complete; extra works authorised	Nov-06	1st quarter 2008
49	Landhoo	Noonu	888	Access phase 1	GOM	MTCC	Partial mobilisation	1st quarter 2008	
57	Lhohi	Noonu	761	Access phase 1	GOM	MTCC	Completed		Feb-08
58	Maafaru	Noonu	1037	Access phase 1	GOM	MTCC	Completed	Aug-04	Dec-04
62	Rasgatheemu	Raa	887	Access phase 1	GOM	MTCC	Completed	Jul-06	Jun-07
63	Kinolhas	Raa	510	Access phase 1	GOM	Aima	Insurvey submitted with errors. In detail design process	1st quarter 2008	
64	Vaadhoo	Raa	507	Access phase 1	GOM		Community Consultation	2nd quarter 2008	
65	Agolhitheemu	Raa	449	Access phase 1	GOM	Aima	Insurvey submitted with errors. In detail design process	1st quarter 2008	
66	Fainu	Raa	372	Access phase 1	GOM		Decided to re-assign to a private contractor due to delays in MTCC program.	2nd quarter 2008	
70	Innamaadhoo	Raa	1610	Access phase 1	GOM	MTCC	Island request expansion of harbour as part breakwater, Seeking comment from MEEW.		
90	Olhuvelifushi	Lhaviyani	821	Access phase 1	GOM	MTCC	Insurvey done. Awaiting detail design from contractor	1st quarter 2008	
95	Guraidhoo	Kaafu	565	Access phase 1	GOM	PWS	Decided to award to MCPI/PWS because MTCC project is delayed	4th quarter 2007	

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
96	Gulhi	Kaafu	1522	Access phase 1	GOM / private	PWS / private	On-going quay wall works by PWS		
107	Feridhoo	Alifu alifu	766	Access phase 1	GOM	MTCC	Completed	Mar-06	Aug-07
108	Maalhos	Alifu alifu	667	Access phase 1	GOM	MTCC	Completed	Jun-06	Feb-07
111	Himandhoo	Alifu alifu	624	Access phase 1	GOM	MTCC	Completed	Oct-04	Dec-04
136	Raimandhoo	Meemu	583	Access phase 1	GOM	MTCC	Completed	Jul-04	May-05
138	Veyvah	Meemu	218	Access phase 1	GOM	MTCC	Completed	Mar-05	Apr-05
139	Feeali	Faafu	270	Access phase 1	GOM		On-going; 41% of total project complete.	Jul-07	
140	Dharaboodhoo	Faafu	993	Access phase 1	GOM	MTCC	On-going; 98% of total project complete	Jun-06	Jul-07
144	Maaeoodhoo	Dhaalu	398	Access phase 1	GOM		Decided to re-assign to a private contractor and include in 2008 execution program.No decision made after Environment report.	2nd quarter 2008	
145	Hulhudheli	Dhaalu	881	Access phase 1	GOM	MTCC	90% completed.	3rd quarter 2007	
153	Vandhoo	Thaa	768	Access phase 1	GOM	MTCC	Completed	Sep-06	Jul-07
160	Buruni	Thaa	389	Access phase 1	GOM	MTCC	Completed		Jul-05
161	Gaadhiffushi	Thaa	557	Access phase 1	GOM	MTCC	Completed	Mar-06	Oct-06
163	Kadoodhoo	Thaa	601	Access phase 1	GOM	MTCC	Completed	Jun-05	Mar-06
166	Mundoo	Laamu	581	Access phase 1	GOM		Community Consultation	3rd quarter 2007	
167	Kunahandhoo	Laamu	771	Access phase 1	GOM	MTCC	Demobilised; 39% of total project complete. Contractor demobilised from site in July 2007 due to vandalism to equipment.	Feb-07	
172	Gaadhoo	Laamu	722	Access phase 1	GOM	MTCC	Completed.	Sep-05	Mar-06
173	Gan - Mukurimagu	Laamu	445	Access phase 1	GOM	MTCC	Start order given	4th quarter 2007	

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
178	Kodey	Gaafu Alifu		Access phase 1	GOM			4th quarter 2007	
188	Rathafandhoo	Gaafu Dhaalu	889	Access phase 1	GOM	MTCC	Completed	Oct-06	Jul-07
189	Fiyoari	Gaafu Dhaalu	468	Access phase 1	GOM	MTCC	Completed	Sep-06	Jan-07
190	Nadallaa	Gaafu Dhaalu	1353	Access phase 1	GOM	MTCC	Ongoing - 35% works complete.	3rd quarter 2007	
191	Fares-Maathoda	Gaafu Dhaalu	1353	Access phase 1	GOM	MTCC	Completed	May-06	Mar-06