

**NATIONAL HARBOUR & RECLAMATION PROGRAMME (Update 30/04/2007)****SUMMARY OF WORKS COMPLETED (2003 onwards)**

<b># Island</b>	<b>Atoll</b>	<b>Started</b>	<b>Completed</b>
1 Dhigurah	Alifu Dhaalu	8-Jan-05	23-Apr-06
2 Hanimaadhoo	Haa Dhaalu	20-Feb-05	22-Jul-06
3 Komandoo	Shaviyani		
4 Gan	Laamu	30-Jun-05	28-Aug-06
5 Felidhoo	Vaavu	7-Dec-05	3-Dec-06
6 Nolhivaram	Haa Dhaalu	Jun-06	12-Apr-07

**ON-GOING WORKS AS @ 30 April 2007**

<b># Island</b>	<b>Atoll</b>	<b>Contractor</b>	<b>Started</b>	<b>Scheduled Completion</b>
1 Gadhdhoo	Gaafu Dhaalu	MTCC	15-Dec-05	26-Jul-07
2 Nilandhoo	Gaafu Alifu	Boppana Civil Const.	1-Mar-07	25-Dec-07

**PROJECTS AT TENDER EVALUATION BOARD (MoFT)**

<b># Island</b>	<b>Atoll</b>	<b>Status</b>
1 Mulah	Meemu	Contract awarding process (MCPI)
2 Kulhudhuffushi	Haa Dhaalu	Pre-bid meeting held
3 Milandhoo	Shaviyani	Pre-bid meeting held
4 Kedhikolhudhoo	Noonu	Pre-bid meeting held
5 Maakurathu	Raa	Pre-bid meeting held
6 Maafushi	Kaafu	Pre-bid meeting held
7 Rasdhoo	Alifu Alifu	Pre-bid meeting held
8 Veymandhoo	Thaa	Pre-bid meeting held
9 Maamendhoo	Laamu	Pre-bid meeting held

**2007 REMAINING ISLANDS**

<b># Island</b>	<b>Atoll</b>	<b>Status</b>
<b>Harbour</b>		
1 Utheemu	Haa Alifu	Preparing detail design and documentation
<b>Reclamation &amp; Harbour</b>		
2 Thulhaadhoo	Baa	Tender documents sent for MPND comments
<b>Reclamation</b>		
3 Hinnavaru	Lhaviyani	Tender documents sent for MPND comments
4 Thulusdhoo	Kaafu	Tender documents sent for MPND comments