

## National Harbour and Reclamation Programme Status Report- March 2008

### **Introduction:**

The National Harbour and Reclamation Programme, which includes the construction of major harbours and big reclamation projects, was initiated by the Government of Maldives in the year 1985. The first project under this programme was the construction of HDh. Kulhudhuffushi Harbour. Currently Ministry of Construction and Public Infrastructure is the implementing agency of this programme. the scope of each project under this programme is defined by the Harbour Technical Committee which is represented by all the relevant Ministries.

### **Summary:**

No. of Islands under National Harbour and Reclamation Programme (2005 - 2008)	22
No. of Islands completed before 2007	5
No. of Islands planned for 2007 - 2008	17
No. of Islands Completed (Stage 5):	1
No. of Islands in Contract stage (Stage 4):	12
No. of Islands in Tender / Award stage (Stage 3):	4
No. of Islands in Design / Approval stage (Stage 2):	0
No. of Islands in Funding conformation stage (Stage 1):	0
No. of Islands- target achieved by 26th March 2008:	13
Percentage of target achieved by 26th March 2008:	76.47

**Project details:**

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
15	Utheemu	Haa Alifu	810	2006 - 2007 Harbour / Reclamation Programme.	GOM		On tender. Document sent to tender on 15th Jan 08. Tender Open on 16th Feb. 2008.		
28	Hanimadhoo	Haa Dhaalu	1394	National Harbour / Reclamation Programme.	GOM	Amin construction	Completed	Mar-05	May-06
29	Kulhudhuffushi	Haa Dhaalu	8017	2006 - 2007 Harbour / Reclamation Programme.	GOM	MTCC	Contractor mobilised to site.	Nov. 2007	
31	Nolhivaramu	Haa Dhaalu	2107	National Harbour / Reclamation Programme.	GOM	MTCC	Completed	Apr-06	Apr-07
34	Milandhoo	Shaviyani	1978	2006 - 2007 Harbour / Reclamation Programme.	GOM	Amin construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
43	Komandhoo	Shaviyani	1643	National Harbour / Reclamation Programme.	GOM	Vimla / Hojgaard	Completed	Oct-04	Sep-05
55	Kedhikolhudhoo	Noonu	1561	2006 - 2007 Harbour / Reclamation Programme.	GOM	Amin construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
61	Hulhudhuffaaruu	Raa	1252	2006 - 2007 Harbour / Reclamation Programme.	GOM	MTCC	Ongoing - 43% works completed.	Jul-07	

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
72	Maakurathu	Raa	1113	2006 - 2007 Harbour / Reclamation Programme.	GOM	Amin construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
77	Thulhaadhoo	Baa	2530	2006 - 2007 Harbour / Reclamation Programme.	GOM		Reclamation / harbour works - TEB expects to finalise price negotiations with the contractor by the end of April 2008	Dec-07	
91	Hinnavaru	Lhaviyani	4438	2006 - 2007 Harbour / Reclamation Programme.	GOM		Reclamation / harbour works - TEB expects to finalise negotiations by the end of April 2008	Dec-07	
100	Maafushi	Kaafu	1302	/ Reclamation Programme.	GOM / JBIC	construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
101	Thulusdhoo	Kaafu	867	2006 - 2007 Harbour / Reclamation Programme.	GOM		Reclamation / harbour works - TEB expects to finalise negotiations by the end of April 2008 NB: Population consolidation island MPND ltr 16	planned Nov 2007	
113	Rasdhoo	Alifu alifu	873	/ Reclamation Programme.	GOM	construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
120	Dhigurah	Alifu Dhaalu	550	National Harbour / Reclamation Programme.	GOM	Vimla / Hojgaard	Completed	Nov-05	Apr-06
125	Felidhoo	Vaavu	532	2006 - 2007 Harbour / Reclamation Programme.	UNDP	MTCC	Completed		Dec-06
135	Mulah	Meemu	1477	2006 - 2007 Harbour / Reclamation Programme.	GOM	Boppana	Contract signed on 10th May 2007 (Boppana Civil Const.). Works re-started Jan 2008.		

#	Island	Atoll	Population	Programme	Funding	Contractor	Status	Start	Finish
158	Veymandhoo	Thaa	1018	/ Reclamation Programme.	GOM	construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
165	Maamendhoo	Laamu	1123	/ Reclamation Programme.	GOM	construction	Contract started on 4th feb 2008. MCPI checking detail design	planned Nov 2007	
173	Gan - Thundi	Laamu	972	National Harbour / Reclamation Programme.	GOM	MTCC	Completed	Jun-05	Aug-06
187	Nilandhoo	Gaafu Alifu	958	2006 - 2007 Harbour / Reclamation Programme.	GOM	Boppana	Started 1 Mar 07- Scheduled Completion 25th Dec 07 (Boppana Civil Const.). Project terminated from boppana	Mar-07	
193	Gadhhdhoo	Gaafu Dhaalu	2739	Reclamation Programme.	GOM	MTCC	scheduled completion 26 July 2007 - Completed 26th March 2008	Dec-05	Jul-07