

ACCESS IMPROVEMENT PROGRAM REVISED PHASE I (Update 15/02/2007)				
COMPLETED WORKS AS @ 31st December 2006				
#	Atoll	Island	Population	Area (Hectares)
1	Haa Alifu	Baarah	1,193.00	248.80
2	Noonu	Maafaru	716.00	114.30
3	Alifu alifu	Himendhoo	518.00	16.40
4	Meemu	Raimandhoo/Madifushi	157.00	21.60
5	Meemu	Veyvah	174.00	34.50
6	Thaa	Buruni	1,130.00	30.50
7	Laamu	Gaadhoo	231.00	69.40
8	Raa	Rasmaadhoo	485.00	22.70
9	Thaa	Kadoodhoo	345.00	78.20
10	Shaviyani	Feevah ¹	905.00	79.20
11	Shaviyani	Maaungoodhoo ¹	795.00	26.70
12	Noonu	Lhohi ¹	557.00	35.20
13	Raa	Innamaadhoo ¹	537.00	27.80
14	Gaafu Dhaalu	Fares Maathoda	934.00	15.60
15	Thaa	Gaadhiffushi	198.00	11.00

¹ Scope completed, approved extra works to be carried out in 2007

ACCESS IMPROVEMENT PROGRAM REVISED PHASE I - STATUS REPORT 09/07/2007
COMPLETED WORKS FROM 01/01/2007 - 09/07/2007

#	Atoll	Island	Started	Completed
1	Gaafu Dhaalu	Fiyori	September-06	January-07
2	Shaviyani	Feevah	December-06	January-07
3	Alifu Alifu	Maalhos	June-06	February-07
4	Shaviyani	Lhaimagu	June-06	March-07
5	Raa	Rasgetheemu	July-06	June-07

ON-GOING WORKS AS @ 09/07/2007

#	Atoll	Island	Started	Scheduled Completion
1	Noonu	Miladhoo	November-06	September-07
2	Faafu	Dharaboodhoo	June-06	June-07
3	Thaa	Vandhoo	September-06	June-07
4	Gaafu Dhaalu	Rathafandhoo	October-06	July-07
5	Haa Dhaalu	Neykurendhoo	September-06	July-07
6	Laamu	Kunahandhoo	February-07	September-07
7	Laamu	Benmaadhandu Channel	February-07	July-07
8	Haa Alifu	Muraidhoo	February-07	August-07
9	Kaafu	Gulhi	August-06	
10	Alifu Alifu	Feridhoo	March-07	August-07
11	Shaviyani	Feydhoo	April-07	September-07
12	Haa Alifu	Kelaa	May-07	October-07

ON-GOING EXTRA WORKS AS @ 09/07/2007

#	Atoll	Island	Started	Scheduled Completion
1	Shaviyani	Maaungoodhoo	January-07	June-07
2	Noonu	Lhohi	February-07	September-07

ISLANDS IN THE CONCEPT STAGE SCHEDULED FOR 2007

#	Atoll	Island	Population	Area (Hectares)
1	Faafu	Feeali ¹	734	13.60
2	Haa Dhaalu	Naivaadhoo ¹	371	25.70
3	Gaafu Dhaalu	Nadallaa ²	650	41.40
4	Noonu	Landhoo ²	582	81.20
5	Dhaalu	Maaeboodhoo	599	17.60
6	Dhaalu	Hulhudheli ³	571	15.50
7	Laamu	Mundoo ³	381	19.70

¹ Concept ready to start work

² Detail design stage

³ Community consultation stage

ACCESS IMPROVEMENT PROGRAM REVISED PHASE I - STATUS REPORT 09/07/07

REMAINING ISLANDS SCHEDULED FOR 2007

<i>Atoll</i>	<i>Island</i>	<i>Population</i>	<i>Area (Hectares.)</i>
1 Haa Alifu	Dhapparu-filladhoo	548	225.6
2 Haa Alifu	Thakandhoo	342	45.50
3 Haa Alifu	Maarandhoo	530	41.10
4 Haa Alifu	Uligamu	267	112.70
5 Haa Dhaalu	Kumundhoo	927	178.40
6 Haa Dhaalu	Finey	291	118.40
7 Shaviyani	Goidhoo	415	106.20
8 Shaviyani	Bilehffahi	393	58.40
9 Shaviyani	Narudhoo	426	41.80
10 Raa	Kinolhas	345	44.90
11 Raa	Vaadhoo	320	31.30
12 Raa	Agolhitheemu	272	31.70
13 Raa	Fainu	251	50.10
14 Lhaviyani	Olhuvelifushi	293	19.90
15 Kaafu	Guraidhoo	1219	18.20
16 Laamu	Gan - Mukurimagu		
17 Gaafu Alifu	Kodey	224	104.40