

Repair and Rehabilitation Programme Status Report - March 2008

Introduction:

Repair and Rehabilitation of harbours and jetties programme was initiated following the catastrophic event of December 2004 tsunami that damaged a large number of harbours and jetties constructed in the inhabited islands of Maldives. This programme was initially implemented by Ministry of Transport and Civil Aviation on behalf of National Disaster Management Centre (NDMC) and later handed over to the Ministry of Construction and Public Infrastructure. The islands selected to this programme is not only the island harbours, jetties damaged by 2004 tsunami, but also the island harbours and jetties needed immediate repair and rehabilitation. The level of repair and reconstruction is determined following an assessment on the extent damage. this programme is funded by both by the Maldivian Government and by foreign loan and grant aid scheme.

Summary:

No. of Islands noted to repair after tsunami	104
Total no. of Islands in the original repair list	119
Total no. of Islands in the Revised repair list	91
No. of Islands in Priority list 1	47
No. of Islands in Priority list 2	44
No. of Islands completed before 2007	3

No. of Islands planned for 2007-2008	58
No. of Islands Completed (Stage 5):	10
No. of Islands in Contract stage (Stage 4):	16
No. of Islands in Tender / Award stage (Stage 3):	9
No. of Islands in Design / Approval stage (Stage 2):	20
No. of Islands in Funding conformation stage (Stage 1):	3
No. of Islands- target achieved by 15th March 2008:	26
Percentage of target achieved by 15th March 2008:	44.83

Project details:

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
2	Dhidhdhoo	Haa Alifu	Repair	ADB	MTCC	Quaywall 80% complete. Breakwater 10% complete. Planned completion April 2008	June-07	January-08
13	Hoarafushi	Haa Alifu	Repair	Saudi fund		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation. NB: Population consolidation island MPND ltr 16		
14	Ihavandhoo	Haa Alifu	Repair	OPEC		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.		
19	Makunudhoo	Haa Dhaalu	Repair	AFD		Consultancy TOR sent on 21st March 07 for donor approval. Consultant selected, kick off meeting scheduled for 22 August 2007		
21	Nolhivaranfaru	Haa Dhaalu	Repair	Turkey Govt	PWS	Work assigned to Public Works Services under direct assigned projects at the end of July 2007.	1st quarter 2008	
32	Vaikaradhoo	Haa Dhaalu	Repair	MCPI Budget			2007	
36	Funadhoo	Shaviyani	Repair	JBIC		Consultanting agreement signed with PCI on 17th Dec. 2007. Consultancy works started on Feb 08		
41	Foakaidhoo	Shaviyani	Repair	MCPI Budget		Seeking contractors		
46	Maroshi	Shaviyani	Repair	MCPI Budget			2008	

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
52	Manadhoo	Noonu	Repair	GOM / AFD	Heavy load	1) 2007 (harbour) channel dredging works completed. 2) Consultanting agreement signed with PCI on 17th Dec.	May-07	
54	Holhudhoo	Noonu	Repair	MCPI Budget		Sent for bidding on 6th jan 2008; TEB informs that no party submitted. TEB to re-bid	2007	
56	Kudafari	Noonu	Repair	MCPI Budget		Was declared to contractors to submit expression of interest as a direct assigned project but no contractor submitted expression of interest. Therefore sent for bidding to MOFT on 17 Feb 08.	2008	
59	Maalendhoo	Noonu	Repair	MCPI Budget			2007	
60	Velidhoo	Noonu	Repair	MCPI Budget			2007	
67	Ugufaaru	Raa	Repair	AFD		1) Airport company carried out repair after the tsunami but reconstructed breakwater is severely damaged. 2) TOR for consultancy works (under AFD) sent on 21st March 07 for donor approval.		
68	Alifushi	Raa	Repair	MCPI Budget			2007	
69	Iguraidhoo	Raa	Repair			Breakwater completed by Airport company after tsunami. Works damaged during the storm of december 2006.		
73	Maduvvari	Raa	Repair			Urgent repair works completed by Airport company after the tsunami.		
74	Meedhoo	Raa	Repair	MCPI Budget		Island office rejected MCPI repair proposal 2 jan 08. / Island request sent for bidding	2007	
75	Rasmaadhoo	Raa	Repair	GOM	MTCC	Completed/ Re-biddded again	April-05	December-05

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
76	Dhuvaafaru	Raa	Repair	US Department of State		Docuements sent to TEB for tendering - 18 Oct 2007		
80	Goidhoo	Baa	Repair	IDB		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.	2008	
81	Kamadhoo	Baa	Repair	MCPI Budget		Money transferred to island for repair under supervision of the island office. Reported as 50% complete on 4 Feb 08.	2008	
82	Kendhoo	Baa	Repair	MCPI Budget		Harbour repair works was under AFD but the project consultant reported to delist this island on 15 Nov 2007 as they do not find the project feasible.	2008	
83	Kihaadhoo	Baa	Repair	MCPI Budget		Identified for repair	2008	
84	Dharavandhoo	Baa	Repair	MCPI budget IDB	Heavy force	Phase 1: Contract for the repair of breakwater signed with heavy force on 26 August 2007. Breakwater rock bouldres delievered to island in January. Phase 2: Consultancy tender opened on 17 dec 07 (under IDB). 5 parties submitted the tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.	2007	
85	Dhonfanu	Baa	Repair	MCPI Budget		Identified for repair	2008	
86	Eydhafushi	Baa	Repair	UNDP / GOM		Completed		
87	Hithaadhoo	Baa	Repair	MCPI Budget		Contract signed with Nexsar on 24th March 2008	2008	
88	Kudarikilu	Baa	Repair	MCPI Budget		Tender document send for bidding.	2008	

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
89	Maalhos	Baa	Repair	MCPI Budget		Identified for repair	2008	
91	Hinnavaru	Lhaviyani	Repair	GOM / UNDP / KFAED		Harbour works phase 1 - 12% of dredging completed. Phase II - (under KFAED) Consultant submitted tender documents on 21 Feb 08. EIA has been sent to MEEW on 4 March 08 for approval.		
92	Naifaru	Lhaviyani	Repair	GOM / UNDP		Harbour works - discussions ongoing with UNDP as UNDP do not have sufficient funds. Tried to include in IDB by replacing Hirilandhoo but AFD funds for Hirilandhoo fell short therefore could not		
93	Kurendhoo	Lhaviyani	Repair	MCPI Budget			2007	
94	Maafilaafushi	Lhaviyani	Repair	GOM				
97	Gaafaru	Kaafu	Repair	MCPI Budget		Unfunded island	2008	
98	Huraa	Kaafu	Repair	GOM / Saudhi fund		Phase 1 - works of _____ completed by PWS on _____. Phase 2. (under saudhi fund) Consultancy tender opened on 17 dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008.		
99	Kaashidhoo	Kaafu	Repair	IDB		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.		
102	Dhiffushi	Kaafu	Repair	Saudhi fund		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.		
103	Himmafushi	Kaafu	Repair	MCPI Budget	PWS	Ongoing project		
105	Male'	Kaafu	Repair					

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
109	Ukulhas	Alifu alifu	Repair	US Department of State		Sent to TEB for bidding on 5th Nov 2007.		
110	Bodufolhudhoo	Alifu alifu	Repair	GOM		Completed	April-06	January-07
112	Mathiveri	Alifu alifu	Repair	IDB (IDB - was removed from list and listed in AFD but no funds)		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.	2008	
118	Mahibadhoo	Alifu Dhaalu	Repair	MCPI Budget	Heavy load	Works contracted to Heavy Load Maldives in September 2007. 25% of works completed.	2007	
119	Dhidhdhoo	Alifu Dhaalu	Repair	MCPI Budget		Ongoing: Money transferred to island on 11 September 2007 to repair by community action	2007	
121	Fenfushi	Alifu Dhaalu	Repair	MCPI Budget			2007	
122	Hangnameedhoo	Alifu Dhaalu	Repair	MCPI Budget		On going: 50% of money transferred to island on 21 August 2007 to repair by community action	2007	
123	Maamigili	Alifu Dhaalu	Repair					
124	Omadhoo	Alifu Dhaalu	Repair	MCPI Budget		Island office rejected MCPI repair proposal 10 jan 08	2007	
127	Rakeedhoo	Vaavu	Repair	MCPI Budget			2008	
128	Thinadhoo	Vaavu	Repair	GOM / Community	Community	Completed		
129	Keyodhoo	Vaavu	Repair	MCPI budget				
131	Dhiggaru	Meemu	Repair	UNDP		Completed		

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
132	Kolhufushi (+)	Meemu	Repair	UNDP	MT Hojgaard	Completed		
133	Muli	Meemu	Repair	UNDP		Completed		
134	Maduvvari	Meemu	Repair	MCPI Budget			2007	
142	Nilandhoo	Faafu	Repair	MCPI Budget		MTCC started work		
143	Biledhdhoo	Faafu	Repair	MCPI Budget		Money transferred to island for repair under supervision of the island office	1st quarter 2008	
148	Kudahuvadho	Dhaalu	Repair	MCPI Budget	Aima Const.	First phase - existing harbour dredging and reconstruction of existing quay wall. 95% of works completed. Second phase - dredging and construction of quay wall of the harbour extension - assigned to contractor NB: Population consolidation island MPND ltr 16	2007	
149	Meedhoo	Dhaalu	Repair	MCPI Budget			2008	
150	Badidhoo	Dhaalu	Repair	MCPI Budget			2007	
154	Dhiyamigili	Thaa	Repair	JBIC		Consultanting agreement signed with PCI on 17th Dec. 2007. Consultancy works started on Feb 08		
155	Hirilandhoo	Thaa	Repair	IDB (IDB - was removed from list and listed in AFD but AFD funds short)		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.		
156	Madifushi	Thaa	Repair	UNDP		Completed		

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
157	Thimarafushi	Thaa	Repair	KFAED		Consultant submitted tender documents on 21 feb 08 and EIA has been sent to MEEW on 4 March 08.		
159	Vilufushi	Thaa	Repair	GOM / ORET	Boskalis / Ho	Completed		July-07
162	Guraidhoo	Thaa	Repair	MCPI Budget		MCPI/PWS completed repair works to quaywall	2008	
168	Fonadhoo	Laamu	Repair	JBIC		Consultanting agreement signed with PCI on 17th Dec. 2007. Consultancy works started on Feb 08		
169	Isdhoo-Kalaidhoo	Laamu	Repair	JBIC		Consultanting agreement signed with PCI on 17th Dec. 2007. Consultancy works started on Feb 08		
170	Isdhoo	Laamu	Repair	JBIC		Consultanting agreement signed with PCI on 17th Dec. 2007. Consultancy works started on Feb 08		
175	Maabaidhoo	Laamu	Repair	MCPI Budget		Repair with red cross funds		
177	Maavah	Laamu	Repair	MCPI Budget			2008	
179	Dhaandhoo	Gaafu Alifu	Repair	JBIC (harbour) GOM / ORET (reclamation)	Boskalis	Consultant agreement signed with PCI on 17th Dec. 2007. Consultancy works started on feb 08 (harbour). Reclamation under Viligili reclamation program - Ongoing		
180	Dheevadhoo	Gaafu Alifu	Repair	OPEC		Consultancy tender opened on 17 Dec 07. 5 parties submitted tender. Bid evaluation report has been sent to IDB in late January 2008. IDB requested MOFT for some information on bid evaluation.		
182	Gemanafushi	Gaafu Alifu	Repair	MCPI Budget		Community refused to accept repair program, if harbour works is not expanded	2007	
183	Kanduhulhudhoo	Gaafu Alifu	Repair	MCPI Budget			2008	

#	Island	Atoll	Programme	Funding	Contractor	Status	Start	Finish
184	Viligili	Gaafu Alifu	Repair	GOM / ORET	Boskalis	Temporary works ongoing. Permanent works not yet approved.		
186	Maamendhoo	Gaafu Alifu	Repair	MCPI Budget			2008	
195	Madeveli	Gaafu Dhaalu	Repair	MCPI Budget			2008	
196	Thinadhoo	Gaafu Dhaalu	Repair	KFAED (IDB - was removed from list)		Consultant submitted tender documents on 21 feb 08 and EIA has been sent to MEEW on 4 March 08.		
197	Vaadhoo	Gaafu Dhaalu	Repair			Tried to include in IDB by replacing Mathiveri but AFD funding for Mathiveri fell short therefore could not include Vaadhoo for IDB		
199	Feydhoo	Seenu	Repair	MCPI Budget		Reclamation works sent for bidding to MOFT on 17th December 2007	2008	
200	Hithadhoo	Seenu	Repair	GOM		Reclamation works sent for bidding to MOFT on 17th December 2007	2008	
201	Hulhudhoo	Seenu	Repair	MCPI Budget			2008	
202	Maradhoo	Seenu	Repair	MCPI Budget		Harbour repair contract Assigned. Casting of quay wall units in progress. Reclamation works sent for bidding to MOFT on 17th December 2007.	2007	
203	Maradhoo-Feydhoo	Seenu	Repair	MCPI Budget		Reclamation works sent for bidding to MOFT on 17th December 2007	2008	
204	Meedhoo	Seenu	Repair	MCPI Budget			2008	
205	Gan	Seenu	Repair	MCPI Budget			2008	